

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGYS-XI – LWEP-100-249 – Badradri Kothagudem District – Gundala Mandal – Package No.5 (consisting of 1 work) – TS03XI 60– L041 – Kondavatancha to Nadimigudem via Palagudem, Nagaram, Loddiguden Est. cost. Rs.498.20 lakhs /572.77 lakhs – Extension of Agreement Time up to 31.03.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.Rt.No. 608

Dated: 26-11-2019

Read:-

From the CE, PR, (PMGYS), Lr.No.AEE/DEE2/PMGYS-XI/ Package No.5 /KMM/2019, dated.14.08.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.03.2020, total delay of (300) days in respect of the work "Packge-5-TS03XI 60- L041 – Kondavatancha to Nadimigudem via Palagudem, Nagaram, Loddiguden of Gundala Mandal, Bhadradi-Kothagudem District" without imposing any penalty, as the delay is not attributed to the contractor due to pending forest clearance.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER